

ID	Task Name	Start	Finish	Q3	Q4	2025	Q1	Q2	Q3	Q4	2026	Q1	Q2	Q3	Q4	2027	Q1	Q2	Q3	Q4
1	New Construction	Wed 10/30/24	Mon 8/2/27																	
2	041-001 Canutillo MS	Mon 10/28/24	Mon 8/2/27																	
3	Design NTP	Wed 10/23/24	Wed 10/23/24																	
4	Schematic Design Development	Mon 10/28/24	Tue 1/28/25																	
5	Schematic Design Complete	Tue 1/28/25	Tue 1/28/25																	
6	Design Development	Wed 1/29/25	Fri 5/30/25																	
7	Construction Documentation	Mon 6/2/25	Fri 10/17/25																	
8	GMP - BOT Approval	Tue 11/18/25	Tue 11/18/25																	
9	Construction NTP	Wed 11/19/25	Wed 11/19/25																	
10	Construction Phase	Thu 11/20/25	Mon 8/2/27																	
11	Project Closeout	Thu 6/17/27	Mon 8/2/27																	
12	102-001 Davenport ES	Tue 10/22/24	Thu 5/27/27																	
13	Design NTP	Tue 10/22/24	Wed 10/22/25																	
14	Schematic Design Development	Mon 10/28/24	Tue 1/28/25																	
15	Schematic Design Complete	Tue 1/28/25	Tue 1/28/25																	
16	Design Development	Wed 1/29/25	Tue 4/22/25																	
17	Construction Documentation	Wed 4/23/25	Fri 8/8/25																	
18	GMP - BOT Approval	Tue 9/23/25	Tue 9/23/25																	
19	Construction NTP	Wed 9/24/25	Wed 9/24/25																	
20	Construction Phase	Thu 9/25/25	Thu 5/27/27																	
21	Project Closeout	Mon 5/3/27	Thu 5/27/27																	
22	042-001 Alderete MS	Mon 10/28/24	Mon 8/2/27																	
23	Design NTP	Wed 10/23/24	Wed 10/23/24																	
24	Schematic Design Development	Mon 10/28/24	Tue 1/28/25																	

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Name	Start	Finish	Timeline																			
				Q3	Q4	2025		Q1	Q2	Q3	Q4	2026		Q1	Q2	Q3	Q4	2027		Q1	Q2	Q3	Q4
49	Construction NTP	Wed 8/20/25	Wed 8/20/25																				
50	Construction Phase	Thu 8/21/25	Tue 5/4/27																				
51	Project Closeout	Mon 4/5/27	Mon 5/3/27																				
52	101-001 Canutillo ES	Tue 10/22/24	Fri 8/21/26																				
53	Design NTP	Tue 10/22/24	Tue 10/22/24																				
54	Schematic Design Development	Fri 11/1/24	Tue 1/28/25																				
55	Schematic Design Complete	Tue 1/28/25	Tue 1/28/25																				
56	Construction Documentation	Wed 1/29/25	Fri 4/18/25																				
57	GMP - BOT Approval	Tue 8/19/25	Tue 8/19/25																				
58	Construction NTP	Wed 8/20/25	Wed 8/20/25																				
59	Construction Phase	Thu 8/21/25	Fri 7/31/26																				
60	Project Closeout	Tue 6/30/26	Fri 7/31/26																				
61	104-001 Childress ES	Tue 10/22/24	Wed 9/2/26																				
62	Design NTP	Tue 10/22/24	Tue 10/22/24																				
63	Schematic Design Development	Thu 10/24/24	Tue 1/28/25																				
64	Schematic Design Complete	Tue 1/28/25	Tue 1/28/25																				
65	Construction Documentation	Wed 1/29/25	Fri 4/18/25																				
66	GMP - BOT Approval	Tue 7/15/25	Tue 7/15/25																				
67	Construction NTP	Wed 7/16/25	Wed 7/16/25																				
68	Construction Phase	Thu 7/17/25	Wed 9/2/26																				
69	Project Closeout	Mon 8/3/26	Tue 9/1/26																				
70	103-001 Damian ES	Tue 10/22/24	Tue 9/29/26																				
71	Design NTP	Tue 10/22/24	Tue 10/22/24																				
72	Schematic Design Development	Thu 10/24/24	Tue 1/28/25																				

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Name	Start	Finish	Timeline															
				Q3	Q4	2025	Q1	Q2	Q3	Q4	2026	Q1	Q2	Q3	Q4	2027	Q1	Q2	Q3
73	Schematic Design Complete	Tue 1/28/25	Tue 1/28/25																
74	Construction Documentation	Wed 1/29/25	Mon 4/14/25																
75	GMP - BOT Approval	Tue 7/15/25	Tue 7/15/25																
76	Construction NTP	Wed 7/16/25	Wed 7/16/25																
77	Construction Phase	Thu 7/17/25	Tue 9/29/26																
78	Project Closeout	Fri 8/28/26	Tue 9/29/26																
79	105-001 Garcia ES	Tue 7/21/26	Thu 9/17/26																
80	Design NTP	Tue 10/22/24	Tue 10/22/24																
81	Schematic Design Development	Thu 10/24/24	Tue 1/28/25																
82	Schematic Design Complete	Tue 1/28/25	Tue 1/28/25																
83	Construction Documentation	Wed 1/29/25	Mon 4/14/25																
84	GMP - BOT Approval	Tue 7/15/25	Tue 7/15/25																
85	Construction NTP	Wed 7/16/25	Wed 7/16/25																
86	Construction Phase	Thu 7/17/25	Tue 7/21/26																
87	Project Closeout	Mon 8/3/26	Thu 9/17/26																
88	106-001 Reyes ES	Tue 10/22/24	Fri 8/21/26																
89	Design NTP	Tue 10/22/24	Tue 10/22/24																
90	Schematic Design Development	Thu 10/24/24	Tue 1/28/25																
91	Schematic Design Complete	Tue 1/28/25	Tue 1/28/25																
92	Construction Documentation	Wed 1/29/25	Thu 4/10/25																
93	GMP - BOT Approval	Tue 8/19/25	Tue 8/19/25																
94	Construction NTP	Wed 8/20/25	Wed 8/20/25																
95	Construction Phase	Thu 8/21/25	Thu 4/16/26																
96	Project Closeout	Tue 3/17/26	Thu 4/16/26																

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress