

ID		Task Mode	Task Name	Duration	Start	Finish	% Complete	Predecessors	Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025			Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026		
										Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
1			Reyes E.S. HVAC Upgrades	320 days	Mon 4/7/25	Tue 4/14/26	7%																					
2			Duration In Calendar Days	373 days	Mon 4/7/25	Tue 4/14/26	7%																					
3			Milestones	320 days	Mon 4/7/25	Tue 4/14/26	51%																					
4			100% Construction Drawing	0 days	Mon 4/7/25	Mon 4/7/25	0%			4/7																		
5			Building Permit	20 days	Thu 8/7/25	Fri 8/29/25	1%	4FS+105 days									Building Permit											
6			Prepare Bid Packages	5 days	Sat 4/12/25	Thu 4/17/25	100%	4FS+5 days		Prepare Bid Packages																		
7			Bid Advertisement	10 days	Fri 4/18/25	Tue 4/29/25	100%	4,6		Bid Advertisement																		
8			Bid Packages Award	5 days	Wed 4/30/25	Mon 5/5/25	100%	7		Bid Packages Award																		
9			Chiller/Cooling Tower Sub Complete	0 days	Tue 4/14/26	Tue 4/14/26	0%	22														4/14						
10			Substantial Completion	0 days	Tue 4/14/26	Tue 4/14/26	0%	23														4/14						
11			Procurement	115 days	Sat 8/30/25	Sat 1/10/26	0%																					
12			Submittal Review/Approval	15 days	Sat 8/30/25	Tue 9/16/25	0%																					
13			Mech Unit , Chiller, & Cooling Tower	15 days	Sat 8/30/25	Tue 9/16/25	0%	8,5									Mech Unit , Chiller, & Cooling Tower											
14			Electrical Package	10 days	Sat 8/30/25	Wed 9/10/25	0%	8,5									Electrical Package											
15			Material / Equipment Procurement	100 days	Wed 9/17/25	Sat 1/10/26	0%																					
16			Mech Unit , Chiller, & Cooling Tower	100 days	Wed 9/17/25	Sat 1/10/26	0%	13									Mech Unit , Chiller, & Cooling Tower											
17			Construction	80 days	Mon 1/12/26	Tue 4/14/26	0%																					
18			Duration In Calendar Days	93 days	Mon 1/12/26	Tue 4/14/26	0%																					
19			Install New Cooling Tower	60 days	Mon 1/12/26	Sat 3/21/26	0%	16														Install New Cooling Tower						
20			Install New Chiller	30 days	Fri 2/27/26	Thu 4/2/26	0%	19FS-20 days														Install New Chiller						
21			Chiller/Cooling Tower Final Inspection	5 days	Fri 4/3/26	Wed 4/8/26	0%	20														Chiller/Cooling Tower Final Inspection						
22			Start Up and Testing	10 days	Fri 4/3/26	Tue 4/14/26	0%	19,20,21SS														Start Up and Testing						
23			PROJECT SUBSTANTIAL COMPLETION	0 days	Tue 4/14/26	Tue 4/14/26	0%	22														4/14						